

1987, 328, 592

719. St. Georges Bay
1916. Reclamation.

St. Georges Bay
Reclamation.

719. St. Georges Bay
1916. Reclamation.

St. Georges Bay
Reclamation.

MEMORANDUM.

FROM

170
Broadbent

To

See Eng. file 116
Transfer file No. 3

21st January 1916


THE ENGINEER.

St. George's Bay Reclamation.
Formation of Main Embankment
(Exclusive of Bluestone Facing)

Note. This embankment is the straight portion of the work only. See also allow for any Final Report.
of the curved deviation of the embankment.

Commenced tipping material from Campbell's Point 17th February 1915.
Finished " " " " " 30th November 1915.

Work was carried on continuously for 238 days, except for short breaks on account of wet weather.



Sketch of Embankment.

Average progress of embankment with material from Campbell's Point 4'-7½" per day.

Average progress of embankment with material from Auckland City Council about 3'-0" per day.

Average amount of material broken down from face and filled into trucks at Campbell's Point per man per diem of 8½ hours = 13.24 cubic yards.

Note. This figure, which is an average over the whole period of the work, is for men filling trucks only; the material first requiring to be blasted.

MEMORANDUM.

FROM

170
Broadbent

To

See E.G. file 116
Transfer file No. 3

21st January 1915


THE ENGINEER.

St. Georges Bay Reclamation.
Formation of Main Embankment
(Exclusive of Bluestone Facing)

Note. This embankment is the straight portion of the work only. See also below for any Final Report of the curved deviation of the embankment.

Commenced tipping material from Campbell's Point 17th February 1915.
Finished " " " " " 30th November 1915.

Work was carried on continuously for 238 days, except for short breaks on account of wet weather.



Sketch of Embankment.

Average progress of embankment with material from Campbell's Point 4'-7½" per day.

Average progress of embankment with material from Auckland City Council about 3'-0" per day.

Average amount of material broken down from face and filled into trucks at Campbell's Point per man per diem of 8½ hours = 13.24 cubic yards.

Note. This figure, which is an average over the whole period of the work, is for men filling trucks only; the material first requiring to be blasted.

MEMORANDUM.

FROM

A Broadbent.

To

25th January 1916

THE ENGINEER.

St. George's Bay Reclaim.
Formation of Main Embankment (contd.)

Length of embankment formed with sandstone from Campbell's Point to date 10th August 1915 was 945 feet.

Thus the average length formed per day to that date
 = 6'-6³/₄" on the straight portion of
 the embankment.

Note. On 14th August 1915 a portion of this embankment was washed away, and it took 24 days work to repair the damage done, also on the 5th August 1915 about ^{one quarter of} ~~half~~ the material excavated was diverted from the main embankment and tipped to form the curved portion of the embankment.

Thus any averages taken of work on the main embankment after the 10th August 1915 do not represent the full out-put of material from the cliff, and also the length of this main embankment was decreased by 10 feet and a considerable portion of the outer face washed away for almost the entire length of the bank.

If after this wash out of the main embankment occurred all the sandstone excavated had continued to be tipped on this bank the gap could have been closed by about the middle of October 1915.

A Broadbent.

MEMORANDUM.

FROM


A Broadbent

To

21st January 1916

THE ENGINEER.

St. George's Bay Reclamation.
Formation of Main Embankment (continued)



Gross
(Area of Section of Sandstone about 85 sq. yds.)
Average Cross Section of Embankment.

Scale, about 10ft. = 1 inch.

Width of embankment at top 23'-6", average.
" " " " bottom 70'-0" (about), average.
Height " " 17'-6", average.

Quantities and costs of material in Embankment.

Excavated from Campbell's Point.

Amount 36,250 cubic yards of sandstone etc.

Cost.

Labour excavating & filling into trucks	£1438.17.0
" 4 teams trucking to tip-head	404.17.9 $\frac{1}{4}$
" spreading at tip head	262.18.10 $\frac{1}{2}$
Superintending men and lay out of work	197.0.4
Labour at various works, laying rails etc.	87.0.10 $\frac{1}{2}$
Total cost of labour & teams	£2390.14.10 $\frac{1}{4}$

Black gunpowder abt. 3900 lbs.
Monsiel & Victor powder 1270 -
Gelignite 230 -

Total 5400 "

of explosives

Explosives used, powder, gelignite etc.

212.0.0

Spear, tools, and stores used, say

100.0.0

Interest & depreciation on plant used

41.10.0

Total cost of material from Point.

£2744.4.10 $\frac{1}{4}$

∴ cost of handling = 1/6.17 per cub. yd.

MEMORANDUM.

FROM

A Broadbent

To

21st January 1916

THE ENGINEER.

St. George's Bay Reclamation.
Formation of main Embankment.

Quantities and costs of material in Embankment. (contd.)

Tipped by City Council from Gernyn St.

Amount 6711 cubic yards of sandstone &c.
cost. 66 " " " " rubble

To Council 6711 cub. yds. @ 6 = £ 167.15.6

Tipman spreading material & rubble 58.13.7³/₄

66 cub. yds. rubble @ 4/3 to form road 14.0.6

Total cost £ 240.9.7³/₄

∴ cost of handling = 8.52 per cub. yd.

Dumped from Rangitoto Quarries

Amount 2984 cubic yards of bluestone & scoria.

cost.

2984 cub. yds. @ 6³/₄, as charged

to Railway Dept. = £ 944.18.8

Tipped by Winstone, Craig & McBallum.

Amount. 289 cub. yds. of bluestone from Winstone

10 " " " " " " McBallum

116 " " " bricks & " Winstone

61 " " " " " " J. J. Craig.

cost. Total 476 cub. yds.

To Winstone 289 cub. yds. @ 2³/₅ = £ 49.19.6

" McBallum 10 " " @ 3/3 = 1.12.6

" Winstone 116 " " @ 1/- = 5.16.0

" J. J. Craig 61 " " @ 1/- = 3.1.0

Tipman spreading material 9.2.7³/₄

Total cost £ 69.11.7³/₄

Auckland Harbour Board.

(4.)

MEMORANDUM.

FROM

A Broadbent

To

21st January 1916

THE ENGINEER.

St. George's Bay Reclamation. Formation of Main Embankment (continued)

Summary of Quantities & Cost of Material in Embankment.

Where from &c.	Amount	Cost
	cubic yards.	
Sandstone from Campbell's Point	36,250	£2744.4.10 ¹ / ₄
Sandstone from City Council, at Jermyn St.	6711	226.9.1 ³ / ₄
Rubble for roadway from J. H. Casey	66	14.0.6
Bluestone from Raupitoto Quarries	2984	944.18.8
Bluestone & brickbats, from Winstone, J. J. Gray, and Mr. Ballum	476	69.11.7 ³ / ₄
Totals.	46,487	£3999.4.9³/₄

A Broadbent.

720

Auckland Harbour Board.

MEMORANDUM.

FROM

E. Broadbent

To

20th May 1916

THE ENGINEER.

St. George's Bay Reclamation. Formation of Cuter, or Curved Portion of Embankment. only FINAL REPORT.

Commenced tipping material from Campbell's Point 5th Aug. 1915.

Finished " " " " 27th April 1916.

Work was carried on for 171 days during the above period.

Length of embankment formed approximately 580 feet.

∴ Average progress of embankment per day = 3' - 4³/₄"

Cost of 15,562 cub. yds. of sandstone &c. excavated from Campbell's Point and tipped in embankment.

Labour excavating & filling into trucks	£602. 9. 1 ³ / ₄
" 4 teams trucking to tip head	152. 7. 2 ³ / ₄
" spreading material at tip head	83. 11. 5
Supervision of men & lay out of work	75. 5. 5 ¹ / ₂
Labour on various works	3. 17. 3 ¹ / ₂
Total cost of labour & teams	£917. 10. 6¹/₂
Explosives used, powder, gelignite &c.	86. 10. 0
Gear, tools and stores used say	45. 5. 0
Interest and depreciation on plant	23. 10. 0
Total cost, labour & materials	£1072. 15. 6¹/₂

(See forward)

Thus the following are the average costs of the material per cub. yd.

Cost of labour excavating & filling into trucks	= 9.29 per cub. yd.
" " " 4 teams trucking to tip head	= 2.35 " "
" " " spreading at tip head	= 1.29 " "
" " Supervising	= 1.16 " "
" " various works	= 0.06 " "

Total cost of labour & teams = 17 2.15 per cub. yd.

Auckland Harbour Board.

MEMORANDUM.

FROM

L Broadbent

To

20th May 1916

THE ENGINEER.

St. George's Bay Reclamation


Formation of Outer, or Leaned Portion of Embankment (contd.)

Cost of explosives used	=	1.34 per cub. yd.
" " gear, tools, stores etc.	=	0.70 " " "
Interest & depreciation on plant	=	0.36 " " "
Total cost of materials etc.	=	2.40 per cub. yd.
" " " labour & teams	=	1/2.15 " " "
<u>∴ Total cost of handling material</u>	=	<u>1/4.55 per cub. yd.</u>

Summary

Material in Embankment (Exclusive of Facing)

Sandstone from Campbell's Point	15,562 cub. yds.,	cost	£ 1072.15.6½
ashes from Messrs J. G. Craig	232½ " " "	"	5.16.3
Bluestone from Rangitoto Quarries	2887 " " "	"	866.2.0
<u>Totals</u>	<u>18,681½ cub. yds.,</u>	<u>cost</u>	<u>£ 1944.13.9½</u>
		Average =	2/1 per cubic yard



Average Gross Section of Embankment.

Scale about 10ft. to 1 inch.

Facing is not finished at this date. *L Broadbent.*

Auckland Harbour Board.

MEMORANDUM.

FROM

L Broadbent

To


30th October 1916

THE ENGINEER.

Embankment at St. George's Bay. Instruction No 10965.

Sir,

The following sketch shows the retaining embankment.



Sketch showing Embankments at St George's Bay Reclm.

Scale roughly 400ft. = 1 inch.

Reference.

- Main or Straight portion of Embkmt. sectioned thus $////$
- Outer " Curved " " " " " $////$
- Area between Outer & Main Embkmts. " " $||||$
- Area of Campbell's Point cut downy showy thus $||||$
- Bluestone Facing showy thus $o^o^o^o$

14th Feb
The 'straight portion of the embankment' was commenced on the 17th February 1915, and the tipping of spoil from Campbell's Point for all of the retaining embankment shown in the sketch above was completed on the 2nd May 1916.

The average length of this retaining embankment is about 1400 feet.

Auckland Harbour Board.

MEMORANDUM.

FROM

A Broadbent

To


30th October 1916

THE ENGINEER.

Embankment at St. George's Bay (contd.)

The work of laying bluestone facing on the embankment was commenced on the 18th May 1915, and is not yet entirely completed as there still remains a considerable area of the stone that requires grouting.

The following sketch shows an average section through either the 'straight portion of the embankment', or the curved portion of the embankment exclusive of the filling between these two embankments. This filling consisted mostly of clay off the top of the cliff.



Average Cross Section of Embankment.

Scale about 10ft. = 1 inch.

Average width across top of embankment 23'-6"
 " depth of embankment 17'-6"
 Batter as shown in sketch.

A Broadbent

(See over for Plans)

Material in Embankment, St. George Bay Reclamation,

per A Roadbook ^{2/21/16}

Shafts or Main Embankment.

Sandstone ex Campbell's Point Cliff	36250	cuyds
" ex Auckland City Council	6911	" "
Rubble ex Casey	66	" "
Bluestone ex Rangitoto	2984	" "
Bluestone & Buckbale & Wenstone &c	476	" "
	<u>46,487</u>	" "

Outer or Curved Embankment.

Sandstone ex Campbell's Point Cliff	15562	" "
Ashes ex J J Craig	222½	" "
Bluestone ex Rangitoto	2884	" "
	<u>18,681½</u>	" "

Area between Embankments.

Sandstone ex Campbell's Point Cliff	<u>10588</u>	" "
<u>Total in Embankment</u>	<u>75,756½</u>	" "

720

720

(See Eng. File 116)
Transfer file No. 3

August 3/17

The Secretary,

A. H. B.

ST. GEORGE'S BAY RECLAMATION.

The only remaining outstanding items against the above account are:-

	£	s	d	Reference
Those already sent to you amounting to.....	27	-	2 - 3	Excess Books Ms 865
Completion of St. George's Bay Sewer, estimated at..	35	-	0 - 0	See White report on file 720
Finishing bluestone facing, and grouting same to ..	300	-	0 - 0	See Abrahams report on file 720
low-water mark. Estimated at				
Picking up loose stones at feet of wall ...ditto....				
Repairing bodies of trucks & removing to our yard do	20	-	0 - 0	See Abrahams report on file 720

The last three items do not include office charges, nor is anything included for finishing off the triangular area which was the old Campbell's Point. This is at present in a very ugly condition.

It is understood that it does not include the completion of Quay St. Extension, which the City Council has taken over.

ENGINEER TO THE BOARD.

MEMORANDUM.

FROM

Hhute

To

21 July

1917

Inspector

THE ENGINEER.

Estimate for Completing
St Georges Bay Sewer.

In reply to instruction of No 11658. I beg to submit an estimate for the completion of St Georges Bay Storm Water Sewer.

Filling the gap (9 lin ft) outside Bank. @ £. 0. 0 per ft.	18.	0.	0.	✓
Putting concrete top on outflow opening.	9.	0.	0.	✓
Make good the intersection of 18" pipe sewer with 5' Culvert.	3.	0.	0.	
Clean out Sewer	5.	0.	0.	✓
Total cost.	£ 35	0.	0.	

Hhute

MEMORANDUM.

FROM

L Broadbent

To

25th July 1917.

THE ENGINEER.

St. George's Bay Reclamation
Finishing Bluestone Facing

(Including area along front of Mechanics Bay Reclamation)


Instruction No 11657.

Approx. cost of :-

Labour laying facing say 20 sq. yds. @ 7/6	£ 7 · 10 · 0
" straightening up loose stones say 40 yds. @ 5/6	11 · 0 · 0
" spanking up crevices in facing 2200 yds. @ 1/4	146 · 13 · 0
" grouting facing 2500 sq. yds. @ 5 ^d	52 · 2 · 0
Materials, portland cement say 10 tons @ 89/3 less 12 1/2%	39 · 1 · 0
" shingle say 45 c. yds. @ 1/7	15 · 15 · 0

107 x 74
2500
125

Total cost £272 · 1 · 0
Pick up loose stones all the way
Say £300



Rough Sketch Showing Area to be Repaired.

of Total Area,
Campbell's Point to
Reclaim East of Power Stn
8 1/2 / 50 sq yds

£272 x 74
2500
125 = 2/24 9/22

L Broadbent

What is the area to be done
Some on site, can't get
an average, etc.

FROM

l Broadbent

To

2nd August 1917.

THE ENGINEER.

94892

APPROX cost of Repairing Bodies of Trucks at
St. George's Bay Reclamation.
(16 Trucks)

Approx. Cost

<u>Materials</u> - 450 sq. ft. 1st class kauri @ 3/-	£ 7. 13. 0
Bolts &c. say	17. 0
<u>labour</u> - Carpenters effecting repairs say	10. 0. 0
	<u>£ 18. 10. 0</u>

Total Cost say £20. 0. 0

l Broadbent

The third item seems very heavy, and I should say that the second item " Picking up loose stones at foot of wall " should be deleted, as the stone picked up should pay for labour, and I presume the Board can use it on the reclamation they are now doing.

Yours faithfully,

District Engineer.

Copy

NEW ZEALAND GOVERNMENT RAILWAYS.

District Engineer's Office,

Auckland. 20th August 1917.

No. I2827/284

Your I87/50 of the I4th inst.

The Secretary,

Auckland Harbour Board,

AUCKLAND.

Dear Sir,

I am in receipt of your letter of the I4th inst. advising the estimated cost to complete St. George's Bay Reclamation.

I do not think the Department will pay the £35 for St. George's Bay sewer, as the work done is outside the stone facing.

The third item seems very heavy, and I should say that the second item " Picking up loose stones at foot of wall " should be deleted, as the stone picked up should pay for labour, and I presume the Board can use it on the reclamation they are now doing.

Yours faithfully,

District Engineer.

Copy

District Engineer's Office

UNRECORDED COMMERCIAL EVIDENCE

August 25/17

The Secretary,
A. H. B.

ST. GEORGE'S BAY RECLAMATION.

Your letter 187/60 of 14th August to District Engineer
of Railways.

I did not intend the details of my estimate to be forwarded to Mr McIntosh, to quibble about. I assumed you would take a total, add the office charges and give him an approximate sum.

(1) The portion of sewer referred to is within the Railway Department's boundary, and will have to be paid for by them.

(2) Loose stones at foot of wall.

These will have to be picked up, and are a part of the job. Such as can be used in grouting will be so used; the rest will be of no value to us.

District Railway Engineer's letter returned herewith.

ENGINEER TO THE BOARD.

7
720

N/B

New Zealand Government Railways.

DISTRICT ENGINEER'S OFFICE,

Auckland, 11th November, 1918.

Memorandum No. 12827/303

The Engineer,
Auckland Harbour Board,
Auckland.

Sir,

I shall be glad if you can inform me the approximate quantity of material deposited in St. George's Bay for reclamation purposes by the dredges.

I have the honour to be,

Sir,

Your obedient servant,

W. R. Bagge
District Engineer.

Reply

J. G. Bay Rec

approx

In reply to your query of 11th Inst. regarding quantity of material deposited in St. George's Bay. I forwarded monthly returns regularly to your office for 21 months - the last being dated Nov 3rd 1916 reports, 1296 Cu Yds for the month of Oct 1916. The total of all these reports plus 200 yards afterwards deposited privately makes 621,173 Cu Yds approx deposited in the reclamation.

*Case for reclamation
1918*

420

New Zealand Government Railways

DISTRICT ENGINEER'S OFFICE

AUCKLAND, 20th November 1916

19th. November 1916.

The District Railway Engineer,
AUCKLAND.

Dear Sir,

ST. GEORGES BAY RECLAMATION.

In reply to your query of 11th. inst. re approximate quantity of material deposited in the above reclamation, I forwarded monthly returns regularly to your office for 21 months, the last being dated 8th. November 1916, reporting 1296 cub. yds. for the month of October 1916.

The total of all these reports plus 200 yards afterwards deposited privately, makes 621,173 cub. yds. approximately deposited in the reclamation.

Yours truly,

ENGINEER TO THE BOARD.

Sir,

Your obedient servant,

D. F. McIntosh

District Engineer.

B

The quantity calculated by planimeter from cross sections on plan 2/7.7 = abt. 352,300 cub. yds. filling behind bank in round figures say: 352,000 in bank + abt. 33,185 " " in Sawston bank. 385,185 cub. yds. in total. 352,000 in bank + 33,185 in Sawston bank = 385,185 cub. yds. in total.

120
N/B

New Zealand Government Railways.

DISTRICT ENGINEER'S OFFICE,

Auckland, 20th November, 1918.

Memorandum No. 12827/305

The Engineer,
Auckland Harbour Board,
Auckland.

Sir,

I am in receipt of your letter of the 19th instant re St. George's Bay Reclamation. If you could give me the approximate quantity of filling in the solid as taken from cross sections it would be much more useful to me. The monthly returns, of course, give the quantity deposited according to the tally kept by the areages, but this is much in excess of the actual cubic contents of the reclamation.

I have the honour to be,

Sir,

Your obedient servant,

D. J. McIntosh

District Engineer.

B

The quantity calculated by planimeter from cross sections on plan 2/77 = abt. 352,300 cub. yds. filling behind bank in round figures say: 352,000 " " in Sandstone bank
33,185 " " " " " "
352,000 " " " " " "
32,000 " " " " " "
320,000 " " " " " "
But the Eng. says 443,000 on plan 75/72
see file 116

23rd. November 18.

The District Railway Engineer,
AUCKLAND.

Dear Sir;

ST. GEORGES BAY RECLAMATION.

In reply to yours of 20th. inst. the approximate quantity of filling in the solid in the above reclamation is :-

Inside bank	443,000	cub.yds.		
Bank only	<u>53,000</u>	"	"	
	<u>496,000</u>	"	"	

Yours truly,

ENGINEER TO THE BOARD

AUCKLAND HARBOUR BOARD.

N^o 20057

Memorandum.

From . . .

INSPECTOR at

780
Dept. of Dredging.

To

Jan 7 191*6*
THE ENGINEER

I beg to report that

*The following quantity of material
was pumped into St. Georges Bay
by S. Dredge no 2' from October 18 to Decr 23
Inclusive*

155,115 C. Yds

Signature

J. H. Verman

Auckland Harbour Board.

MEMORANDUM.

FROM

730
Drawing office

To

THE ENGINEER.

Jan. 7th 1916.

84592

St. George's Bay Reclamation.

Total quantity of filling required behind bank = abt. 352,000 c.7ds.

Material deposited from 18.x.15 to 23.x.15 = abt. 133,000

Quantity of filling material yet required = abt. 219,000

There are abt. 8,500 c.7ds. of dry tipping in S.E. Corner.

$$133,000 - 8,500 = 124,500 \text{ c.7ds.}$$

Approximate quantity of filling by Suction Dredger for 2 months

$$57 \frac{1}{2} \times 124,500 = 2180 \text{ c.7ds. per week } \times 2 \text{ months} = 124,500 \text{ c.7ds.}$$

St. Geo. Bay reel 1915.

Verran returns from Oct 18 to Dec 23
as put into reel by Sue D. 2° 2

155 115 Cyds.

Purchar finds 124,500 "

Diff. 30,615

$$\therefore \frac{30,615}{155,115} = \frac{1}{5} = 20\%$$

This pumping was done
while the gap near to Sue
Dredger discharge was still
open & a considerable quantity
was lost.

Memorandum.

From ..

INSPECTOR at

To

THE ENGINEER

Jan 27 1916

13/1
780

Supt. of Dredging

S. dredge no. 1. Costs. St. Georges Bay.

I beg to report that

From Nov 30th to Dec 28th Inclusive. S. dredge no 1
pumped approx. 3500 C. Yds
Cost £ 223.13.11

= 15.33 per Cubic Yd

This includes all Wages, Coal, oil & stores
Repairs & Interest

Signature

J. H. [Signature]

720

Auckland Harbour Board.

MEMORANDUM.

FROM

Drawing Office

To

27.iii.16 191

THE ENGINEER.

#1592

St. Georges Bay Reclamation

Quantity remaining to be filled	23.xii.15 =	219139	C. yds.
do do do	25.iii.16 =	71622	do
do filled during 3 mos ending	25.iii.16 =	147517	do

C. Pambros

CHECKED

 DATE. 27.3.16

Auckland Harbour Board.

MEMORANDUM.

FROM

THE ENGINEER.

To

191

Copy of Reply to instruction No 10406 to Mr. J.H. Verran.

St Georges Bay Reclamation.

Quantity of material pumped into St Georges Bay between Dec. 23/15 and March 25/16.

Total quantity dumped alongside Suction Dredge No 2	134 639	c. yds.
Still in hole not yet pumped	<u>13 889</u>	"
Suction Dredge No 2	12 0750	
" " No 1	<u>15 000</u>	
Total	<u>135 750</u>	c yds.

(signed) J.H. Verran

March 29. 1916

Memorandum.

1720

From ..

INSPECTOR at

To

June 22 1916

THE ENGINEER

Supt. of Dredging

Dredge "No. 1" St. Georges Bay

I beg to report that

The following quantity of material was pumped into St. Georges Bay from ~~such dredging~~ ^{Boat Steps Meads Bay} Boat Sheds &c. Commenced Nov 30, 1915 finished June 6th 1916

Total Quantity pumped 55,879 cubic yds
Costs £1749.14.11
Cost per yd. 7.51

Note This includes all costs in our Dept.

J.H. Vermau

Signature

720

Auckland Harbour Board.

MEMORANDUM.

FROM

Drawing Office

To

28. VI. 16 191

THE ENGINEER.

94892

St. Georges Bay Reclamation

		C. yds.
Remaining to be filled	25. III. 16 =	71622
Filled during 3 Mo. to 26. VI. 16	=	<u>77756</u>
over filled to date		<u>6134</u> C. yds.

The 77,756 C. yds. includes special sandstone filling for temporary 40' Road.

Broadbent gives 8200 yds. as quantity of sandstone tipped here as

69,556 Ready only

C. Currah

Mr. Verran's figure is 165,096 See attached ^{20.}

Filling pumped thro' Suction Dredgers, into St. George's Bay Reclamⁿ,
 25th March to 26 June 1916 inclusive (Taken from Dredging Dept. fortnightly Reports)

	From Hapai	From No 121	From Preliminary	Total.
Dumped in hole alongside Suct Dr No 2 before and including 25 March 1916, Still on hole				
to 21 March	3450	3100	918	7468
22 to 25 March	3018	2799	594	6411
		10885	2889	23199
Foreigns ending (from Hapai) 18 April	9425			17639
2 May	6445	9952	1242	20943
16 "	10060	9641	1242	17728
30 "	5533	11196	999	16066
13 June	3357	11818	891	14763
11 days to 26 "	5462	8086	1215	14763
<u>Total Cubic Yds.</u>	<u>46,750</u>	<u>67,477</u>	<u>9990</u>	<u>124,217</u>

also pumped thro' Suct Dr No 1. 42,879.
Total Cubic Yds 165,096.

Memorandum.

From ..

INSPECTOR at

to

THE ENGINEER

June 28 1916

Supt of Dredging

Filling St. Georges Bay. Inst No 10658

I beg to report that

The following Quantities of Material was deposited in St. Georges Bay from March 25 to June 26 1916. Including the last date.

Amended

61578	only.	Pr No 21	6157806 yds
40787		Hapai	40282
40879		S. Prudge No 1	40879
8478		Pr No 3	8451

30187	Hapai
34503	171
31103	Prudge No 1
2799	Prudge No 3
978	Prudge No 1
13241	

13879 In hole at March 25 → 13889

4 pumped since

165096 Total 165079 C. yds Signature

J. D. Brennan

Memorandum.

From ..

INSPECTOR at

to

THE ENGINEER

June 28 19*16*

Dept of Dredging

Filling into St George's Bay Mot No 10658.

I beg to report that

The following quantity of Material was deposited in St Geo Bay from March 25 to June 26th 1916 Inc. last date only.

<i>No "121"</i>	<i>61548</i>	<i>cubic yds</i>
<i>"Hepai"</i>	<i>40282</i>	<i>" "</i>
<i>Pu "No 3"</i>	<i>8448</i>	<i>" "</i>
<i>In hole at Mar 25th pumped by Se Dg No 2</i>	<i>13849</i>	<i>" "</i>
<i>do Dg "No 1"</i>	<i>40819</i>	<i>" "</i>
	<u><i>165096</i></u>	

File this report correct report No 20242.

Signature

J. H. Bennett

AUCKLAND HARBOUR BOARD.

Nº 20297

Memorandum.

From ...

INSPECTOR at

Sept of Dredging.

To

THE ENGINEER

Sept 4 1916

I beg to report that

*The total Quantity of material
Deposited in St Georges Bay to Sept 2. 1916
is as follows*

519,550 Cubic yards

Less in Hole approx 20,000

499,550 C. Yds

Signature

J. H. Vermau

Total quantity of filling placed on
St. George's Bay Reclam Ry Dept
to 18th September 1916
When Dredgers stopped


From Dredgers	520,049	Cubic Yds
- Campbell's Pt Cliff	83,406	" "
- Auck CC, Jersey St	6,636	" "
- Various sources (paid for cartage)	1,412	" "
Deposited Privately	<u>7,220</u>	" "
Total	<u><u>618,723</u></u>	" "

Filling from Cliff Shell being
put in

26/9/16

with others

<u>St Geo's Bay</u>		<u>Tilling</u>	file 720
<u>Material deposited</u>		<u>from Mr. Surchas' reports</u>	
		Cw Yds	
From Oct 18 th 1915 to Dec 23 rd 1915		133,000	
- Dec 23 - to Mar 25 1916		147,517	
- Mar 25 th 1916 to June 26 1916		77,756	Incl <u>5,200</u> Sandstone
June 26 " to Sep 25 "		27,956	
		<u>386,229</u>	c. 70



$$\begin{array}{r} 800 \\ 12 \\ \hline 9600 \end{array}$$

$$\begin{array}{r} 1120 \\ 4 \\ \hline \end{array}$$

25000

$$\begin{array}{r} 25000 \\ 45000 \\ \hline \end{array}$$

St. Georges Bay Reclaim
Final

Cubic yards deposited

Up to 23 <u>XII</u> 15	133139
Next 3 months 25 <u>III</u> / 16	147517
" " 26 <u>VI</u> / 16	77756
To 25 <u>IX</u> 16	27956
Total	<u><u>386368</u></u>

This does not include
 Gammels sandstone bank but
 does include tipping for ~~road~~
 temporary 40' road also outside
 cart tipping.

c/s sand bank
 volume

18,682.
 46,487
 65,169
 10,588
 10,557
 75,757
 396,368
 462,123

HR

720
Sept 28/16

Filling, St. George Bay Reclamation

From Mr Verran's print slip on destruction 10900

Total pumped into Reclamation from date of

starting to completion 520,049 cubic yards; and

from Sept. 5th to 18th inclusive, approximately

20,000 yards. This is included in total

Memorandum.

From ..

INSPECTOR at

To

Oct. 27 1916

THE ENGINEER

Supt. of Dredging

Inst 10964. S. Dr. No 1

I beg to report that

Loaded to St. Georges Bay Nov 30. 1915		days
Started pumping Dec 2. 1915		
Stopped repairs Jan 10. 1916	Holidays	12
Restarted pumping - 12 th 1916	Monkeys	3
Stopped repairs March 10 th	pipe line	15
Restarted " 13 th 1916	repairs	7
Completed dredging May 27 th		
Moved to J. Wall laid up June 6 th 1916.	Days actually dredging	122
(Slipped. Cleaned. painted & Hull repaired)		
Oct. 2. came off Oct. 9. 1916	Total.	159

Note Days on Slip not Included

Signature

Memorandum.

From ..

INSPECTOR at

To

Oct. 27. 1916
THE ENGINEER

Supt. of Dredging

Inst. No 10964 S. Dredge No 2

I beg to report that

Started St. Georges Bay July 1st 1915
 Shifted to St. Bay Aug 1st 1915
 restarted St. Georges Bay Oct. 12. 1915
 Stopped for repairs Mafela 16th 1916
 (Stopped March 24 to 30th)
 restarted April 10th 1916
 Stopped July 14th pipe line damaged by Gale
 restarted Aug. 9th
 Stopped Sept. 19th repairs
 Started Godman's Bay Oct 24th 1916

Holidays	15
pipe line	35
repairs	40
moonings	2
actually pumping	209
working days	<u>299</u>
Total 299 days.	

Started actually pumping Oct. 18th 1915
 finished Sept 18th 1916

*Transferred
St. Georges
18 Oct 1916*

Signature *J.H. Vermau*

2
0A
2
PO

249
127
172

Handwritten notes and faint text, possibly bleed-through from the reverse side of the page.

Auckland Harbour Board.

MEMORANDUM.

FROM

Drawing Office

To

9-XI-16 191

THE ENGINEER.

St. Georges Bay Reclamation

	C. yards
Deposited up to 23-XII-15	133139
" during next 3 months ending 25-III-16	147517
" " " " " 26-VI-16	77756 <i>Overfilled 6134</i>
" " " " " 25-IX-16	27956 " <i>27956</i>
<i>Total amount deposited</i>	<i>386368 34090</i>

This does not include Gemmels sandstone bank along Quay St., but does include his tipping for the temporary 40' road, also tipping from outside sources round about Kings drive.

*Taken from progress sections 25^{2a}. 'Overfilled' means 1/4 Kemp
 of filling above the black line shown on section, about 2/9 above HWST
 these quantities are measured from the time when pumping started shown by green line & does not include
 amount settled in from other ports.*

Cost of Placing Stone from Rangitoto on Site of Embankment
St George's Bay Reclamation.

(Not including laying & facing)

Week Ending	Quarrying	Loading on Scows	Labour on Scows	Labour at Embankment	Towing	Interest & Depreciation	Stores	Compressor Plant	Total	Cubic Yards	Cost per yd on site
May 4	52.16.0	7.1.9	9.18.9	18.13.4	16.1.1	20.2.8	11.3.0	3.11.3	139.7.10	529	5-3 $\frac{1}{4}$
" 11	51.0.3	6.4.9	13.0.0	23.14.3	16.10.9	26.6.5	12.10.9	3.17.5	153.4.7	579	5-3 $\frac{1}{2}$
" 18	63.16.0	8.13.10	12.0.10	22.13.7	19.9.0	24.7.7	13.10.11	3.13.1	168.4.10	690	4-10 $\frac{1}{2}$
" 25	51.9.9	6.11.8	10.0.0	18.3.4	17.15.5	22.12.6	9.5.8	3.1.10	139.0.2	528	5-3
June 1	4.8.0	0.12.4	0.18.10	1.14.4	1.4.0	1.19.2	1.12.3	0.6.1	12.15.0	55	4-7 $\frac{3}{4}$
" 8	15.7.4	2.14.2	3.2.5	4.2.2	10.14.0	9.13.2	6.0.6	.	51.13.9	171	6-0 $\frac{1}{2}$
									<u>664.6.2</u>	<u>2552</u>	<u>5-2$\frac{1}{2}$</u>

Mr. Boardman's report for
11th May 1915 on cost of placing
stone in embankment, St. George's
Bay, Dublin, is in file 422, being
included in the cost of placing
stone in Lynam's Landings
Return No. 100

Auckland Harbour Board.

WESTERN BREAKWATER.

STONE FROM RANGITOTO QUARRIES, Week Ending, 11th May 1915
 Quantity of Stone deposited at St. George's Bay, on Site of embankment Breakwater, 579 c. Yards.

NOTE.

Rate.	£	s.	d.	TOTALS.			
Labour at No. 1 Quarry—Drilling, quarrying, etc.	14	4	4				
" " Loading on to scows	1	12	0 $\frac{1}{2}$	15	16	4 $\frac{1}{2}$	
Labour at No. 2 Quarry—Drilling, quarrying, etc.	36	15	10 $\frac{3}{4}$				
" " Loading on to scows	4	12	8 $\frac{3}{4}$	41	8	7 $\frac{1}{2}$	
Labour on Scows—Men loading, unloading, and working scows				13	0	0	
Towing Scows—Scows loaded ()							
" " Scows empty ()... ..							
" " 1 Scow ^s loaded ()	20/-	2	0	0			
" " 1 Scow ^s empty ()... ..	30/-	1	10	0			
" " Bonus to crew of "Te Awhina" on loaded scows							
" " 3 Tows by s.s. "Firefloat," $\frac{1}{2}$ days	61/-	9	0	0			
Handling on Breakwater—Labour and supervision, dumping stone	5/6	4	0	9	16	10	9
" " Units of current and stores							
" " 100 % per annum maintenance for repairs to crane							
<i>Priestman Bridge No. 3. 6 days</i> Labour assisting to handle boxes	3/14/7	21	15	6	23	14	3 $\frac{1}{2}$
Stores, etc., used at Quarries—Oil and waste for Cranes			4	0			
" " Cases of kerosene, = gals.							
" " $\frac{1}{4}$ Cases of gelignite with detonators and fuse		4	0	0			
" " $\frac{1}{4}$ Tons of coal for cranes and forges, say		1	14	0			
" " 7 Tons of water from "Te Awhina"	4/-	1	8	0			
" " Timber, bolts, etc., for repairing boxes, say		3	0	0			
<i>one trip by launch A.H.B. 4 launches at St. George's Bay, 5 hrs.</i> Rental of Quarries	7/6	7	3		12	10	9
Compressor Plant—Labour running plant		1	18	1 $\frac{1}{2}$			
" " Stores used; coal, oil, etc.		1	19	3	3	17	4 $\frac{1}{2}$
Interest and Depreciation—18 $\frac{1}{2}$ % per annum on compressor plant $\$113216.6$		4	0	8			
" " 25 % per annum on 4 scows, 1 punt, and moorings $\$1400$		6	14	7			
" " 100 % per annum maintenance charges on } " " repairing and slipping scows } $\$289$		5	11	2			
" " 50 % per annum on jetties, sheds, cranes, boxes, etc. $\$1040$		10	0	0	26	6	5
TOTAL COST					$\$153$	4	6 $\frac{3}{4}$

Therefore Average Cost of handling 579 c. yds. = $\frac{s. d.}{5/3\frac{1}{2}}$ per c. yd.

A. Broadbent, INSPECTOR IN CHARGE.

13th May 1915

Auckland Harbour Board.

~~WESTERN BREAKWATER.~~

STONE FROM RANGITOTO QUARRIES, Week Ending, 18th May 1915
 Quantity of Stone deposited at ^{St. George's} ~~Freeman's~~ Bay, on Site of ^{embankment} ~~Breakwater~~, 690 c. Yards.

NOTE. *also 55 cubic yards to Retaining Wall, Auckland Dock Reclaim.*

Rate.	£	s.	d.	TOTALS.
Labour at No. 1 Quarry—Drilling, quarrying, etc.	22	0	0½	
" " Loading on to scows	3	13	1½	25 14 0 ✓
Labour at No. 2 Quarry—Drilling, quarrying, etc.	46	17	8	
" " Loading on to scows	5	13	9	52 11 5 ✓
Labour on Scows—Men loading, unloading, and working scows				13 0 0
Towing Scows—Scows loaded ()				
" " Scows empty ()... ..				
" " Scows loaded ()				
" " Scows empty ()... ..				
" " Bonus to crew of "Te Awhina" on loaded scows ...				
" " 6 Tows by s.s. "Firefloat," 3½ days	6/-			21 0 0 ✓
Handling on Breakwater—Labour and supervision, dumping stone ...				
" " Units of current and stores				
" " 100 % per annum maintenance for repairs to crane				
<i>Priestman Bredge No. 3, 6 days Labour assisting to handle boxes</i>	3/12/7	21	15	6 ✓
Stores, etc., used at Quarries—Oil and waste for Cranes		2	14	3¼ ✓
" " Cases of kerosene, = gals.			5	0
" " ½ Cases of gelignite with detonators and fuse		4	12	0
" " ½ Tons of coal for cranes and forges, say ...		2	2	0
" " Tuns of water from "Te Awhina" ...				
" " Timber, bolts, etc., for repairing boxes, say		6	0	0
<i>one trip by launch "A.H.B." to Quarries, 3½ hrs.</i>	7/6	1	6	3 ✓
<i>Rental of Quarries</i>			7	3 ✓
Compressor Plant—Labour running plant		2	1	6¾ ✓
" " Stores used; coal, oil, etc.		1	17	4½ ✓
Interest and Depreciation—18½ % per annum on compressor plant £1132-16-6		4	0	8 ✓
" " 25 % per annum on 4 scows, 1 punt, and moorings £1400		6	14	7 ✓
" " 100 % per annum maintenance charges on } £189		5	11	2 ✓
" " repairing and slipping scows				
" " 50 % per annum on jetties, sheds, cranes, boxes, etc. £1040		10	0	0 ✓
TOTAL Cost ...				£181 13 0½ ✓

Therefore Average Cost of handling 745 c. yds. = 4/10½ per c. yd.

E.A. Broadbent, INSPECTOR IN CHARGE.

20th May 1915

Auckland Harbour Board.

WESTERN BREAKWATER.

STONE FROM RANGITOTO QUARRIES, Week Ending, 25th May 1915
 Quantity of Stone deposited at ^{St. George's} ~~Freeman's~~ Bay, on Site of ^{embankment} ~~Breakwater~~, 528 c. Yards.

NOTE. *Also 185 cu. yds. to Retaining Wall Auckland Lock Reclaim.*

	Rate.	£	s.	d.	TOTALS.
Labour at No. 1 Quarry—Drilling, quarrying, etc.		69	10	6 ³ / ₄	
" " Loading on to scows		8	17	9 ¹ / ₂	78 8 4 ¹ / ₄
Labour at No. 2 Quarry—Drilling, quarrying, etc.					
" " Loading on to scows					
Labour on Scows—Men loading, unloading, and working scows					13 10 0
Towing Scows—Scows loaded ()					
" " Scows empty ()					
" " Scows loaded ()					
" " Scows empty ()					
" " Bonus to crew of "Te Awhina" on loaded scows ...					
" " 6 Tows by s.s. "Firefloat," 4 days	6/1-				24 0 0
Handling on Breakwater—Labour and supervision, dumping stone ...					
" " Units of current and stores					
" " 100 % per annum maintenance for repairs to crane					
<i>Priestman Sledge No. 3. 6 days labour assisting to handle boxes</i>	3/12/7	21	15	6	
Stores, etc., used at Quarries—Oil and waste for Cranes		2	15	1 ³ / ₄	24 10 7 ³ / ₄
" " Cases of kerosene, = gals.			4	0	
" " 1/2 Cases of gelignite with detonators and fuse		4	2	0	
" " 1 1/2 Tons of coal for cranes and forges, say ...		2	0	0	
" " <i>83 lbs</i> Tons of water from "Te Awhina" ...					
" " Timber, bolts, etc., for repairing boxes, say		4	0	0	
<i>Launch "A.H.B." one trip to Quarries & towing at St. George's Bay 5 hrs. Rental of Quarries</i>	7/6	1	7	6	12 10 9
Compressor Plant—Labour running plant		2	1	6 ³ / ₄	
" " Stores used; coal, oil, etc.		2	1	10 ¹ / ₂	4 3 5 ¹ / ₂
Interest and Depreciation—18 1/2 % per annum on compressor plant <i>£1132-16-6</i>		4	0	8	
" " 25 % per annum on 4 scows, 1 punt, and moorings <i>£1400</i>		6	14	7	
" " 100 % per annum maintenance charges on <i>£285</i>		5	11	2	
" " repairing and slipping scows					
" " 50 % per annum on jetties, sheds, cranes, boxes, etc. <i>£1115-5-0</i>		10	14	6	27 0 11
TOTAL COST ...					£184 4 1/4

Therefore Average Cost of handling 7/3 c. yds. = 5/2 s. d. per c. yd.

A. Broadbent. INSPECTOR IN CHARGE.

27th May 1915

Huckland Harbour Board.

~~WESTERN BREAKWATER.~~

STONE FROM RANGITOTO QUARRIES, Week Ending, 1st June 1915
 Quantity of Stone deposited at Freeman's Bay, on Site of Breakwater, 705 c. Yards.
At. Dock Reclm. Retaining Wall

NOTE. *also 55 cu. yds. to embankment St. George's Bay Reclm.*

	Rate.	£	s.	d.	TOTALS.
Labour at No. 1 Quarry—Drilling, quarrying, etc.		60	15	8 $\frac{3}{4}$	
" " Loading on to scows		8	10	9 $\frac{1}{2}$	69 6 6 $\frac{1}{4}$
Labour at No. 2 Quarry—Drilling, quarrying, etc.					
" " Loading on to scows					
Labour on Scows—Men loading, unloading, and working scows					13 0 0
Towing Scows—Scows loaded ()					
" " Scows empty ()... ..					
" " <i>2 trips</i> Scows loaded (<i>single</i>)	70/-	7	0	0	
" " Scows empty ()... ..					
" " Bonus to crew of "Te Awhina" on loaded scows					
" " <i>1 Tow</i> by s.s. "Firefloat," <i>4</i> days	8/-	8	0	0	
" " <i>3 tows by launch Jumbo 15 1/2 hrs.</i>	8/6	6	11	9	16 11 9
Handling on Breakwater—Labour and supervision, dumping stone					
" " Units of current and stores					
" " 100 % per annum maintenance for repairs to crane					
<i>Prestman, Bridge #2 3. 6 days</i> <i>Labour assisting to handle boxes.</i>	3/2/7	21	15	6	
Stores, etc., used at Quarries—Oil and waste for Cranes					23 16 6 $\frac{3}{4}$
" " Cases of kerosene, = gals.					
" " <i>2 1/2</i> Cases of gelignite with detonators and fuse		6	17	0	
" " <i>2 1/2</i> Tons of coal for cranes and forges, say		3	8	0	
" " 6 Tuns of water from "Te Awhina"	4/-	1	4	0	
" " Timber, bolts, etc., for repairing boxes, say		8	0	0	
<i>Launch "A.H.B" one trip to Quarries & towing at St. George's Bay 6 hrs.</i> <i>Rental of Quarries</i>	7/6	2	5	0	
Compressor Plant—Labour running plant					22 5 9
" " Stores used; coal, oil, etc.		1	19	8 $\frac{1}{4}$	
Interest and Depreciation—18 $\frac{1}{2}$ % per annum on compressor plant $\$1132-16-6$		2	3	10 $\frac{1}{2}$	4 3 6 $\frac{3}{4}$
" " 25 % per annum on 4 scows, 1 punt, and moorings $\$1400$		4	0	8	
" " 100 % per annum maintenance charges on } $\$289$		6	14	7	
" " repairing and slipping scows		5	11	2	
" " 50 % per annum on jetties, sheds, cranes, boxes, etc. $\$1115-5-0$		10	14	6	27 0 11
TOTAL COST					$\$176 5 0\frac{3}{4}$

Therefore Average Cost of handling 760 c. yds. = 4/7 $\frac{3}{4}$ s. d. per c. yd.

A Broadbent, INSPECTOR IN CHARGE.

2nd June 1915

Auckland Harbour Board.

WESTERN BREAKWATER.

STONE FROM RANGITOTO QUARRIES, Week Ending, 8th June 1915
 Quantity of Stone deposited at ^{St. George's} Freeman's Bay, on Site of ^{embankment} Breakwater, 171 c. Yards.

NOTE.

	Rate.	£	s.	d.	TOTALS.
Labour at No. 1 Quarry—Drilling, quarrying, etc. ...		15	7	4	
" " Loading on to scows ...		2	14	1½	18 1 5½
Labour at No. 2 Quarry—Drilling, quarrying, etc. ...					
" " Loading on to scows ...					
Labour on Scows—Men loading, unloading, and working scows ...					3 2 5½
Towing Scows—Scows loaded () ...					
" " Scows empty () ...					
" " Scows loaded (<i>double</i>) ...	35/-	3	10	0	✓
" " Scows empty (<i>double</i>) ...	25/-	2	10	0	✓
" " Bonus to crew of "Te Awhina" on loaded scows ...					
" " Tows by s.s. "Firefloat," <i>½ days</i> ...	6/-	3	0	0	✓
" " <i>1 tow by launch "Imbro," 4 hrs.</i>	5/-	1	14	0	✓
Handling on Breakwater—Labour and supervision, dumping stone ...					
" " Units of current and stores ...					
" " 100% per annum maintenance for repairs to crane					
<i>Priestman Bredger No 2. 1 day labour assisting to unload stone</i>	3/127	3	12	7 6½	✓
Stores, etc., used at Quarries—Oil and waste for Cranes ...			2	0	
" " Cases of kerosene, = gals. ...					
" " ¾ Cases of gelignite with detonators and fuse		2	0	0	
" " ½ Tons of coal for cranes and forges, say ...			15	0	
" " Tuns of water from "Te Awhina" ...					
" " Timber, bolts, etc., for repairing boxes, say		1	10	0	
<i>Launch "A.H.B." one trip to Quarries & towing at St. George's Bay 3½ hrs.</i>	7/6	1	6	3	✓
<i>Rental of Quarries</i>			7	3	✓
Compressor Plant—Labour running plant ...					
" " Stores used; coal, oil, etc. ...					
Interest and Depreciation—18½% per annum on compressor plant <i>£1132.16.6</i>		4	0	8	✓
" " 25% per annum <i>for 5 days</i> on 4 scows, 1 punt, and moorings <i>£1400</i>		1	2	6	✓
" " 100% per annum <i>for 1 day</i> maintenance charges on <i>£289</i>			18	6	✓
" " repairing and slipping scows					
" " 50% per annum on jetties, sheds, cranes, boxes, etc. <i>£1115.5.0</i>		3	11	6	✓
TOTAL COST ...					£ 51 13 8 ½

Therefore Average Cost of handling 171 c. yds. = 6/0 ½ per c. yd.

A. Broadbent. INSPECTOR IN CHARGE. 14th June 1915

Auckland Harbour Board.

MEMORANDUM.

FROM

E. Broadbent.

To

5th March 1917

THE ENGINEER.

Cost of Board's portion of 40 ft. Road.
Length 150 ft.

Drain, 77 ft. & one leesspit.

Sabour, ordinary, excavating, laying pipes etc.

" 10% War bonus

Supervising
carting timber etc.

Materials, pipes, cement, shingle etc

£. s. d.			Totals.
26	2	10	
2	12	0	
1	10	5	
	10	3	
16	3	0	
			46 18 6

Spawls, for foundation.

Material, 145 c. yds. spawls @ 4/-

Sabour, ordinary, laying spawls

" 10% War bonus

Supervising
Use of gear & tools

29	0	0	
8	10	6	
	16	9	
	11	6	
	3	6	
			39 2 3

Scoria Blinding.

Material, abt. 65 c. yds. scoria @ say 4/-

Sabour, ordinary, spreading blinding etc.

" 10% War bonus

Supervision
carting
Use of gear & tools

13	0	0*	
5	1	6	
	10	0	
	9	2	
3	15	0	
	2	0	
			22 17 8

Carried Forward

£108 18 5

* This material was supplied by the Railway Department, and is not included in my report of the cost of the whole road.

Forward

Auckland Harbour Board.

MEMORANDUM.

FROM

L. Broadbent

To

5th March 1917

THE ENGINEER.

Cost of Board's portion of 40ft. Road. (contd.)

	£	s. d.	Totals.
<i>Brought Forward</i>			108 18 5
<u>Kerbing & Pitches, 143 lin. ft.</u> <small>c 2/8 for Kerbing 1/8 for pitches</small>	23	16 8	
Materials, shingle, cement &c.	8	15 7	
Labour, ordinary, laying &c.	4	0 9	
" War bonus	7	6	
Supervising	9	2	
			23 16 8 } 13 13 0 }
<u>Metal & Spreading.</u>			
Material, 80 c. yds. metal @ 8/5	33	13 4	
Labour, ordinary, spreading	1	15 2	
" War bonus	3	4	
Supervising	3	8	
			35 15 6
<u>Shell Blinding (on Road)</u>			
Labour, ordinary, filling carts & spreading	7	5 2	
" 10% War bonus	14	6	
Supervising	4	9	
Carting shell from Reclamation	3	17 8	
Use of gear & tools	2	0	
			12 4 1
<u>Shell on Footpath</u>			
Labour, ordinary, filling carts & spreading	3	13 6	
" 10% War bonus	7	3	
Supervising	4	6	
Carting from Reclamation	2	5 0	
			6 10 3
<u>Rolling foundation & Metal together.</u>			
Road roller for 1 day	3	3 9	
			3 3 9
Total Cost			£ 180 5 0⁺

Labour 65-13-11
 Material 130-7-9
 £ 204-1-8
 Less 4 secondary
 M-2

180 5 0
 £ 23 16 8
 £ 204 1 8

204-1-8

Auckland Harbour Board.

3.

MEMORANDUM.

FROM

L. Broadbent.

To

5th March 1917

THE ENGINEER.

Cost of Board's Portion of 40ft. Road. (contd.)

Note.[†] There is no cost for trimming this area to formation level as this work was carried out eight or nine months ago, and charged to the Board.

Also this cost does not include kerbing or pitches, thus if these have already been charged to the Railway Dept. there is a further credit to be added for 143 lin. ft. of kerbing & pitches at the price charged per lin. ft. (viz. abt. 2/8 for kerbing & 8 for pitches)

L. Broadbent.

23.16.8

(Copy in Cost of Works)

Auckland Harbour Board.

MEMORANDUM.

FROM

A Broadbent

To

29th October 1915

THE ENGINEER.

Cost of Removing Bluestone Facing
from St. George's Bay
& Relaying same on New Embankment.
(From commencement of work to 19th Oct. 1915) *not finished*

See final report which includes this 14/5/16

Lifting and transporting to new embankment
Interest & depreciation on Plant in use

1 coal punt 40' x 16' x 2', value \$116	} \$141 @ 15% per ann.	
1 small " 30' x 12' 6" x 2' - \$25		
		for 23 weeks = £ 9.7.1
Screw "Kauri", value including derrick, boiler & winch		
say \$500 @ 15% per annum for 6 weeks		= £ 8.13.0
		Total £ 18.0.1
Sabour &c. lifting & transporting by punts & "Kauri"		£ 171.10.2½
Sabour & fitting up derrick, boiler &c. on "Kauri"		19.1.7
Gear, tools, stores &c. about		3.0.0
Saunch towing punts say		5.0.0
Interest and depreciation on plant		18.0.1
		<u>Total cost of lifting &c. £ 216.11.10½</u>
Area lifted and removed to new embankment		<u>3300 sq. yds.</u>

∴ cost = $\frac{216.11.10\frac{1}{2}}{3300}$ per sq. yd.

Re-laying on new embankment

Sabour laying &c.	£ 243.11.8½
Gear, tools, stores &c. about	7.0.0
Total cost	£ 250.11.8½
Area of facing layed	<u>1000 sq. yds.</u>

∴ cost = $\frac{250.11.8\frac{1}{2}}{1000}$ per sq. yd.

Total cost of lifting and laying = $\frac{216.11.10\frac{1}{2}}{3300} + \frac{250.11.8\frac{1}{2}}{1000}$ per sq. yd.

A Broadbent.

720

Auckland Harbour Board.

MEMORANDUM.

FROM

E. Broadbent

To

14th March 1916

THE ENGINEER.

Cost of Sifting and Transporting Bluestone Facing
from old frontage St. George's Bay to New Embankment.
(Stone from frontage of King's Drive and east side of Mechanic's Bay Reclamation)

FINAL REPORT.

Work commenced 31st May 1915.

" completed 24th February 1916.

Plant in use

1 coal punt 40' x 16' x 2' value £ 116. 0. 0

1 punt 30' x 12.6' x 2' " 25. 0. 0
£ 141. 0. 0

Interest & depreciation @ 15% per ann. on £141.0.0 for 6 months = £ 10. 11. 6

Boat "Kauri" value say £500 including derrick, boiler and winch

for 2 months @ 15% per annum = £ 12. 10. 0

£ 23. 1. 6

Summary of costs.

Labour lifting stone & transporting by punts &c. £ 209. 18. 6½

Gear, tools, stores &c. about 6. 0. 0

Interest and depreciation on plant 23. 1. 6

Launches towing punts &c. about 7. 0. 0

Labour &c. fitting up derrick, boiler &c. on "Kauri" 19. 1. 7

Total cost £ 265. 1. 7½

Area of facing lifted and removed to new embankment
3825 square yards.

∴ cost of shifting facing = 1 1/4 5/8 per sq. yd.

? Not relaying

E. Broadbent.

Auckland Harbour Board.

MEMORANDUM.

FROM

A. Broadbent.

To

17th March 1916

THE ENGINEER.

Cost of Lifting Bluestone Facing.

Sir,

I beg to report, with reference to instruction No 10343 that the causes of the cost of lifting stone at Mechanics Bay Reclm. being higher than the cost of the same work at St. George's Bay Reclm. were as follows:—

- (1) There was more expensive plant employed on the Mechanics Bay Reclm. chiefly the "Scow Power" @ £1.0.0 per day, which amounted to £134.0.0 for this work. If this be deducted from the cost of the Mechanics Bay work, viz. £917.0.0 the cost, taking the area of facing removed as 7180 sq. yds. (actual area) then equals $2\frac{1}{2}$ per sq. yd.
- (2) The stone at Mechanics Bay was placed on the bank in the position it was required for laying, and the men charged as lifting stone would possibly give some slight assistance in getting it into place on the bank.
On the other hand the St. George's Bay stone was merely dumped in one place outside the line of the embankment, and had to be picked up again and taken to the bank as required; this further transport being charged to the cost of laying.
- (3) The stones removed from Mechanics Bay were larger than those at St. George's Bay and consequently took longer to handle.
Thus while the Mechanics Bay stone had to be picked up by means of a crane, the St. George's Bay stone was easily rolled aboard the punts by hand.
- (4) Some of the stone at Mechanics Bay had to be conveyed a slightly longer distance than the stone at St. George's Bay.

Auckland Harbour Board.

MEMORANDUM.

FROM

L. Broadbent.

To

17th March 1916

THE ENGINEER.

Cost of Sifting Bluestone Facing (contd.)

Also when the cost of the St. George's Bay work was quoted, viz. $1\frac{2}{3}$ per sq. yd. the work was not finished, and the last part of the work including removing coping stones by carts being more costly brings the average up to $1\frac{1}{4}$ per sq. yd.

Thus the Mechanics' Bay price is only 57% greater than the St. George's Bay price.

L. Broadbent.

720

Mr. Kube's report on cost of
5 ft Aricular Storm water
Sewer, St. Georges Bay Reclamation
placed in Engr's file 116

Auckland Harbour Board.

MEMORANDUM.

FROM



A Broadbent

To

3rd February 1916

THE ENGINEER.

Blasting Macrocarpa Trees on Campbell's Point.



Sketch of Trees Scale roughly 5ft. to 1 in.

Tree No 1 was blown in half down the centre, and tree No 2 was split into two large pieces and two smaller pieces.

All the charges in each tree were detonated simultaneously by means of an electric battery.

A Broadbent.

Auckland Harbour Board.

MEMORANDUM.

FROM

EA Broadbent

To

31st February 1913

THE ENGINEER.

Blasting Macrocarpa Trees on Campbell's Point. (contd.)

Cost.

No. 1 Tree.

1 man 3 hours boring holes @ $1\frac{1}{2}$ per hr.	p. d.	3. 4 $\frac{1}{2}$	p. d.
1 " $\frac{3}{8}$ hr. charging " @ $1\frac{1}{2}$ " "		. 5 $\frac{1}{2}$	
Total cost of labour			3. 10
1.6 lbs. gelignite @ $\frac{1}{3}$ per lb.		2. 0	
6 electric detonators @ $1\frac{1}{4}$ per 100		1. 5 $\frac{1}{2}$	
Total cost of explosives			<u>3. 5$\frac{1}{2}$</u>
Total cost of work			<u>7. 3$\frac{1}{2}$</u>

No. 2 Tree.

1 man 2 $\frac{3}{4}$ hours boring holes @ $1\frac{1}{2}$ per hr.	p. d.	3. 1 $\frac{1}{4}$	p. d.
1 " $\frac{3}{8}$ hour charging " @ $1\frac{1}{2}$ " "		. 5 $\frac{1}{2}$	
Total cost of labour			3. 6 $\frac{3}{4}$
1.3 lbs. gelignite @ $\frac{1}{3}$ per lb.		1. 7 $\frac{1}{2}$	
5 electric detonators @ $1\frac{1}{4}$ per 100		1. 2 $\frac{3}{4}$	
Total cost of explosives			<u>2. 10$\frac{1}{4}$</u>
Total cost of work			<u>6. 5</u>

Thus total cost of blasting two trees of total length 45 lineal feet is $13. 8\frac{1}{2}$.

EA Broadbent.

Auckland Harbour Board.

MEMORANDUM.

FROM

C. Broadbent.

To

THE ENGINEER.

9th May June 1916

Blasting at Campbell's Point on 2nd June 1916.



Charge A, 20 ft. depth, 19 ft. burden, 100 lbs. gunpowder } fired
 " B 20 ft. " 21 ft. " 125 lbs. " } simultaneously
best.

labour, boring 2 men 7 $\frac{1}{4}$ hours 17.6

" charging 2 " 1 $\frac{1}{4}$ " 2.11

Total cost of labour £1.0.5

5 lbs. gelignite (for bulling) @ 1/5 7.1

225 lbs. gunpowder (blasting charge) { 50 lbs. @ 6 $\frac{1}{2}$ }
 { 75 " @ 10 $\frac{1}{2}$ less 2 $\frac{1}{2}$ } 8.16.11

Total cost of explosives £9.4.0

Total cost of preparing charge and explosives used £10.4.5

Quantity of material displaced and loosened 1000 cub. yds. (approx.)

∴ Material displaced per lb. of powder = 4.44 cub. yds.

Cost of labour, boring & charging = 1/4 per cub. yd.

" " explosives used = 2 1/4 " " "

∴ Total cost of blasting = 2 1/2 per cub. yd.

Large
has copy

C. Broadbent.

AUCKLAND HARBOUR BOARD.

No. 24568

Memorandum.

From ..

INSPECTOR at

To

15th January 1917

THE ENGINEER

Dunay St. Extra.

Timber used in construction of Drains

I beg to report that the following are particulars of timber used for the above work: -
(used to S. f. Bay Rec. (May 5th 1891))

From North Wall, 20300 sup. ft. 5"x2 1/2"x4" Kaiwari D 12/6	= £ 64.7.6
" Central Whf. 1500 " " 6"x1" Kaihikatea D 5/12.6.0	= £ 9.5.0
<u>118.00 = 74/12.6</u>	Journal folio 163. Total Value £ <u>75.12.6</u>

Returned to N. Wall 7600 sup. ft. 5"x2 1/2"x4" second hand Kaiwari D 7/6	= £ 28.10.0 ✓
" Central Whf. 1100 sup. ft. 6"x1" Kaihikatea D 6/-	= £ 3.6.0 ✓
Journal folio 162 - Value of returned timber	= £ <u>31.16.0</u> ✓

Thus cost to be debited to Railway Dept. is £ 75.12.6 minus £ 31.16.0 = £ 43.16.6

Signature E. Broadbent.

Auckland Harbour Board.

MEMORANDUM.

FROM

A. Broadbent

St. George's Bay, Reckm.

To

1st August 1916

THE ENGINEER.

Report showing increased cost of excavating Sandstone due to wet weather.

Average during six months of summer, October 1915 to March 1916 was $1\frac{1}{4}\frac{7}{8}$ per cubic yard.

Average cost of excavating, tipping &c. during period material has been put between 40 ft. roadway and Campbell's Point was $1\frac{1}{10}\frac{1}{2}$ per cub. yd.

Increase in cost due to ^{10%} War Bonus = $1\frac{1}{4}$ per cub. yd. (average)

" " " " " extra men having to be placed at tip-head, as there are now seven lines, instead of two lines as when tipping on embankment, = $1\frac{1}{5}$ " " "

Total increased costs = $2\frac{3}{4}$ per cub. yd.,

due to above mentioned reasons.

Thus increase in cost due to adverse weather conditions, min &c. = $1\frac{1}{10}\frac{1}{2} - 1\frac{1}{4}\frac{7}{8} - 2\frac{3}{4} = 2\frac{3}{4}$ per cub. yd. (nearly)

Also from March 20th to June 20th, 1916 the average cost of deposited material was $1\frac{1}{8}\frac{3}{4}$ per cub. yd.

But during that period considerable ^{extra} work was done, removing blacksmith's shop, change shed, taking up disused rails, repairing trucks &c. This extra work increased the cost by $\frac{1}{8}$ per cub. yd.

Thus increase in cost of material during this period due to wet weather &c. = $1\frac{1}{8}\frac{3}{4} - 1\frac{1}{4}\frac{7}{8} - \frac{1}{8} = 3\frac{1}{4}$ per cub. yd.

During latter period 20th March to 20th June nearly 20% of the days were wet or showery, thus leaving the ground in a bad condition to work during at least $\frac{1}{3}$ of the time.

A. Broadbent

AUCKLAND HARBOUR BOARD

N^o 23170

Memorandum.

From *L.*

INSPECTOR at

to

25th July 1916
THE ENGINEER*720*
*St. George Bay Reclamation
(Railway Dept.)**Stone from above W.R. books of Los Quarry at El Eden.**I beg to report that**Mr. Gemmell has visited this quarry and finds that the stone would have to be quarried, which would cost at least $\frac{2}{3}$ per cub. yd.**Then under favourable conditions the carting of the stone to this reclamation would cost a further $\frac{2}{2}$ per cub. yd. thus bringing the total cost of the stone to $\frac{6}{5}$ per cub. yd.**Also very great care would have to be taken with the blasting as there are houses in the close vicinity to the quarry.**High*

Signature

A. Broadbent

July 26th 16.

Messrs W.R.Crookes & Co,
Quarrymen,
Mt. Eden.

Dear Sirs,

STONE.

My quarry Foreman has inspected your quarry regarding the offer you made re our having your stone for the getting and carting of it, and I have to say that it would cost us very much more than I can get stone delivered, or we can obtain it from our quarry at Rangitoto, and I must therefore decline the offer which you were kind enough to make.

Yours truly,

ENGINEER TO THE BOARD.

Memorandum.

From

INSPECTOR at

to

THE ENGINEER

Aug 31 1916

1780
Supt. of Dredging

Inst. No 10830

I beg to report that

- (a) 2 Weeks S. Dredge No 2. (approx 25,000 Cyls) = £ 240/-
- (B) 3" No 4 lifting pipes off Wall & Reel
 Lay 6 days @ 4/17 = 24/15/6
 2 Mud pumps 6 days each connecting pipes &
 @ 18/6 per day = 17/2/-
 6 Men 6 days each breaking up line & = 18/-
 Transport drawing piles & 3 days @ 4/- = 12/-
- (C) Lay 2 days = £ 30
- (d) Torage & £ 20
- Total £ 361-15-6 Signature *A. D. Tennant*

AUCKLAND HARBOUR BOARD

No 23119

Memorandum.

From ..

INSPECTOR at

To

8th June 1916

THE ENGINEER

St. George's Bay Recluse.Notice Boards.

I beg to report ~~that~~ re. notice boards that those mentioned in instruction No 10577 were erected on the works on the 2nd inst. & that a further 3 notice boards warning people to keep off the mud have been procured & erected all round the Recluse. The board partly covered with water has been raised to above the formation level.

There are now in position 15 notice boards about keeping off the mud, 3 notice boards about explosives being used, danger etc. 3 notice boards - Danger, absolutely no admittance, and 3 boards - No road, cliff dangerous etc.

Signature

J. A. Ward

AUCKLAND HARBOUR BOARD

N^o 23103Memorandum.

From

INSPECTOR at

to

THE ENGINEER

St. George's Bay Reclaim25th May 1916Leak sprung by Beow Kauri 24th May.*I beg to report that*

it has been found necessary to unload the shingle from the Beow Kauri and place it on the west side of the Parnell Whf. as the Beow sprung a leak sometime early yesterday morning and it was found impossible to get the water down by pumping her.

The men were only able to keep the water at the same level, and it was thus impossible to get inside her to locate the leak.

Mr. Gemmill has now finished with the Kauri and has sent her to the Slipway.

Signature

D. Broadbent.

AUCKLAND HARBOUR BOARD

N^o 23081Memorandum.

From ..

INSPECTOR at

To

25 May 1916
THE ENGINEER*St George's Bay Railway
(Railway Dept.)**I beg to report that**about 40% of the total number of men engaged on the excavation works at Campbell's Point run a risk of accidents equal to the risk taken by quarrymen.**This 40% consists of the men boring and blasting and those engaged in breaking down material on the face of the cliff, and is a fairly average figure over the whole period that the works have been in progress.*

Signature

W Broadbent

AUCKLAND HARBOUR BOARD

Nº 23082

Memorandum.

From . . .

INSPECTOR at

To

10th May 1918

THE ENGINEER

Part load of stone lying near Hobson St. Workshops.

I beg to report that

re. instruction Nº 10497 that the part load of stone at present lying near the Hobson St. Workshops will be required for completing the stone facing at the Retaining Wall erected across the entrance to the old Auckland Dock.

Signature

[Handwritten Signature]

Memorandum.

9 May 1916

INSPECTOR at

To.

St Georges Bay Seal.

The Engineer.
Auckland Harbour Board.

Sir,

5' ~~St Georges Bay Seal~~ St Georges Bay Seal

I beg to report that In reply to instruction of 90504.

I beg to state that the old Parnell sewer connects and passes through the new 5' culvert and will do so till pumping is finished when it will be possible to close the outlet and divert the whole of the flow through the 5' culvert. at present the water mingles and it is possible for the sewage to pass through either sewer

Please issue instructions.

Yours truly,

Whitmore

AUCKLAND HARBOUR BOARD

No 23084

Memorandum.

From ..

INSPECTOR at

To

THE ENGINEER

10th May 1916

St George's Bay Reclaim
(Railway Dept.)

I beg to report that

Mr Kemmell requests me to ask you to grant permission for the men on these works to start work after lunch time at 12-40 p.m. instead of 1 p.m. as at present as an account of the days drawing in shots often have to be fired when it is almost dark, also the men on the Duction Bridge pipes are sometimes required to work overtime and have not sufficient light to carry out the work. The men to cease work at 4-40 p.m.

Signature Ed Broadbent

23271

10/5/16
Approved
W.S.

AUCKLAND HARBOUR BOARD.

No. 22288

Memorandum.

From .. *Monthly Report.*
INSPECTOR at

to

May 1st 1916

THE ENGINEER

Supt of Dredging

J. H. Vennart

ST. GEORGE'S BAY RECLAMATION.
(RAILWAY DEPT.)

I beg to report that For Month of April. 1916.

Please charge St Geo Bay Reclam. (Ry Dept)
with 100 1/2 punt loads from Pn "No 3"
5424 cubic yds.

& credit: -

Berths Albert Whf.	41 punts.	3834 cu yds.
Bay-train whf.	25 1/2 "	1344 "
Crang's whf.	4	216 "
	<u>100 1/2</u>	<u>5424 cu yds</u>

£404.06.
J. H. Vennart
Journal
folio 149

Signature

AUCKLAND HARBOUR BOARD.

No. 22324

Memorandum.

From .. Monthly Report.

INSPECTOR at

Supt of Dredging

to

THE ENGINEER

Mr Percy

June 1st 1916

ST. GEORGES BAY RECLAMATION.
(RAILWAY DEPT.)

I beg to report that for month of May 1916.

Please change St Geo Bay Reclam (Rly Dept)
with 4 1/2 punt loads from "Pushman" No 3
2511 cubic yds.

+ credit :-

Craig's Whf. 4 punts = 216 c yds

Hung's Whf. 11. 23 1/2 " = 1269 "

" " E 18 = 972 "

Albert Whf. 1 = 54 "

2511 "

2/6 - 1888/4/6
Signature

J. H. Bennan

Journal folio 151.

AUCKLAND HARBOUR BOARD.

No 22358

Memorandum.

Monthly Report
INSPECTOR at

to

July 3rd 1916

THE ENGINEER

Supdt of Dredging

J. M. Porey

ST. GEORGE'S BAY RECLAMATION
(RAILWAY DEPT.)

I beg to report that

Please charge St Geo Bay with
40 punts from Puntman No 3
= 2160 cubic yds.

Details

Burthe Albert Mt	15 punts = 910 cubic yds =	£ 5.00
		60.15.00
Robson Mt	25 " = 1350 "	101.5.00
	<u>2160</u>	<u>£ 162.00</u>

" @ 1/6 cub yd = £ 162.00

Journal
July 1916

a credit respective books.

J. M. Porey

Signature

AUCKLAND HARBOUR BOARD.

No 24057

Memorandum.

Monthly Report
INSPECTOR at

to

Oct. 2nd 1916

THE ENGINEER

Dupt of Dredging

Mr. Porey

ST. GEORGE'S BAY RECLAMATION.
(RAILWAY DEPT.)

I beg to report that *Please charge St Geo Bay. Ry Dept. with.*

file 720

*These charges by Dept
under Director for this*

19 Pint Loads = ~~1026~~ yds from Pr No 3. fr. Boat sheds. ^{St Geo Bay}
18 # do 972 yds @ £12.18.04. Albert Whf.

~~1,998~~ 6 yds @ £ = ~~£119.11.0.~~

9 credit as usual.

*Journal
folio - 158.*

J. H. Bennett

Signature

Auckland Harbour Board.

MEMORANDUM.

FROM

A. Broadbent

To

5th February 1916


THE ENGINEER.

Wash-out on Embankment at St. George's Bay Reclaim.


Sir,

I beg to report that during yesterday morning owing to a very heavy sea caused by the strong north-easterly gale a portion of the embankment where the facing has not yet been ^{laid} was washed away.

The following sketches show the position and extent of the damage done.



Sketch showing portion of Embankment washed away.



Section on A.B.

A. Broadbent

Auckland Harbour Board.

MEMORANDUM.

FROM

A Broadbent

To

26th January 1916

THE ENGINEER.

Sandstone Tipping to Allotments Nos 9, 10, 11 & 12
at St. George's Bay Reclamation.
 (Tipping from Messrs Krevatt's job at South-west corner of Campbell's Point)

Commenced tipping on allotments 14th December 1915.
 Finished tipping 17th January 1916.

Amount tipped 1404 cubic yards.

Cost.

Teams of drays carting material	£ 39. 11. 9
Spreading material on allotments, labour	7. 8. 9
Total cost	<u>£ 47. 0. 6</u>

∴ cost per cub. yds. of carting = 6.77
 " " " " " spreading = 1.26
 ∴ Total cost of handling = 8.03 per cub. yd.

Note. There was also 634 cubic yards from the same source tipped in the Railway Department's Reclamation area, for which the cost was as follows:-

Cartage of material	£ 13. 13. 2	<i>Ch'd to Rly Dep</i>
Spreading material	3. 12. 0	<i>do</i>
Total cost	<u>£ 17. 5. 2</u>	

Commenced tipping 8th Decr 1915.
 Finished " 14th Decr 1915.

A Broadbent

Auckland Harbour Board.

MEMORANDUM.

FROM

20

E. A. Broadbent

To

15th August 1915

THE ENGINEER.

Cost of Excavating from Campbell's Point and Tipping in Site of Embankment at St. George's Bay Reclamation. (Working with Shoots)

For 21st July 1915.

This report gives a very fair example of average costs of working when three shoots were in operation at the face for delivering the material into the trucks.

Cost of all labour & team

2 men engaged in blasting operations	£1. 3. 1/4
18 " breaking material down into shoots to fill trucks	8. 13. 5
5 drivers and 5 horses trucking material	4. 6. 5/4
4 men attending to tipping of trucks	1. 18. 11/4
1 man laying rails	9. 6 3/4
1 blacksmith sharpening tools	10. 7 1/2
Supervision of work	1. 3. 4
Night watchman	8. 8
Total cost of labour & team	£18. 14. 1/2

Cost of materials &c.

Explosives about	£2. 5. 0
Beer, tools and stores say	17. 6
Interest and depreciation on plant	5. 4
Total cost of materials	<u>3. 7. 10</u>
Total cost of shifting material	<u>£22. 1. 11 1/2</u>

Amount of sandstone excavated and trucked a distance of about 900 feet, 352 cubic yards.

Amount of material broken down shoots (by 18 men actually engaged on that work) per man per diem of 8 1/2 hours = 19 1/2 cubic yards.

Auckland Harbour Board.

MEMORANDUM.

FROM

J. A. Broadbent

To

19th August 1915

THE ENGINEER.

Cost of Excavation at Campbells Point (contd.)

Labour and Teams.

∴ cost of blasting (labour)	= 79 per cubic yard
" " breaking down into trucks	= 5.91 " " "
" " transporting by trucks	= 2.95 " " "
" " tipping trucks	= 1.33 " " "
∴ cost of labour without any extras	= 10.98 " " "
Added cost for men laying rails	= .32 " " "
" " " sharpening tools	= .36 " " "
" " " Supervising	= .80 " " "
" " " Night watchman	= .29 " " "
∴ Total cost of labour & teams	= <u>1.0.75</u> " " "

Materials &c.

∴ cost of explosives	= 1.53 per cubic yard
" " gear, tools & stores	= .60 " " "
" " interest & depreciation	= .19 " " "
∴ Total cost of materials &c.	= <u>2.32</u> " " "

∴ Total cost of excavating material and tipping in site of embankment = 1.3.07 per cubic yard.

J. A. Broadbent.

Auckland Harbour Board.

MEMORANDUM.

FROM

A Broadbent

To

THE ENGINEER.

1st April 1915

Cost of Excavation from Campbell's Point
and Tipping in site of Embankment
at Reclamation St. George's Bay.

For 31st March 1915

Cost of all labour & teams only

2 men engaged in blasting operations &c.	£1. 3. 1 ³ / ₄
14 " breaking up sandstone & filling trucks	7. 6. 5
3 " attending to tipping of trucks	1. 10. 6 ¹ / ₄
1 man and horse pulling trucks	17. 0
2 men laying out crossings	19. 10
1 blacksmith sharpening tools	10. 7 ¹ / ₂
Supervising work	1. 3. 4
<u>Total cost for day</u>	<u>£13. 10. 10¹/₂</u>

Amount of material excavated and tipped 210 cu. yds.

Distance trucked 190 feet.

∴ cost of blasting	=	1 ¹ / ₈ per cu. yd.
" " filling trucks	=	8 ³ / ₈ " " "
" " transporting trucks	=	1 " " "
" " tipping "	=	1 ⁵ / ₈ " " "
∴ actual cost of handling	=	1. 0 ³ / ₈ " " "
<u>Additional costs</u>		
cost of laying out crossings	=	1 ¹ / ₈ per cu. yd.
" - smith sharpening tools	=	5 ¹ / ₈ " " "
" - supervising	=	1 ³ / ₈ " " "
∴ Total additional costs	=	3 ¹ / ₈ " " "

Auckland Harbour Board.

MEMORANDUM.

FROM

A. Broadbent

To

12th April 1915

THE ENGINEER.

Sandstone from Campbell's Point (contd.)

∴ Total cost of labour handling material = $1\frac{1}{3}\frac{1}{2}$ per cu. yd.

Amount broken and filled into trucks per man
per diem of $8\frac{1}{2}$ hours = 15 cubic yards.

Note. These costs do not include any allowance for
explosives, gear or ~~too~~ stores used, or interest and
depreciation on plant.

A. Broadbent.

